EROSION AND SEDIMENT CONTROL TOOLBOX FOR CANTERBURY



CHECKLIST 20: Stormwater inlets

Contractor:	Date:	Consent number:	Site:
	Time:		
Construction checklist		Yes √	No X
Check back to 'Stormwater inlets' section for full			(Add comments to explain)
information. Also see the Figures over the page.			
An emergency bypass is included			
The device does not allow water to bypass its intended			
flow path			
The device is removed as soon as possible after the works			
have finished			
Inspection and maintenance checks are done, recorded			
and dated, along with any comments			

Note: this is an on-site, self-check list for contractors to use. Keep your completed checklists to show Compliance Officers your set up, monitoring and maintenance, if requested.

Signature:



Good use of a silt fence installed to protect a new stormwater catchpit where impounded water will not create a flooding hazard



Installation of a silt sock to provide some protection to the catchpit